Work flow: who does what, stage by stage

Ravashing Exhibitions & Events, Build side · 6 Nov 2026 · Confidential

● confirmed by someone doing that work ◐ told to us, not yet confirmed ○ our guess from similar companies. A ? after a channel means the channel is a guess. Team sizes are guesses.

	Handoff	Build area: start	Build area: mock-up	Pack & move	On site: build-up	Show & handover	Dismantle & return	Close
Agency	◐ WON. Four tracks start: technicals, coordination, graphics, purchasing (Procurement and Furniture are Agency). The rep gives the go-ahead	◐ Design answers doubts			○ Coordinators: passes, venue rules	◐ Client walk-through and sign-off (Sales + site team)		◐ Accounts: final invoice vs PO and site changes
PM	◐ Collects technicals + BOQ; checks the handover pack; releases to Production	● Hands technicals to trades; Procurement is Agency; tracks progress	● Tracks mock-up; goes to Design for changes	◐ Confirms ready to load; coordinates furniture and stock with Logistics	● Walks stands; tracks steps; WhatsApp status	◐ Handover sheet	○ Tracks what is kept and what is scrapped; passes stock and furniture back through Logistics	◐ Files job, photos, lessons learned
Carpentry		◐ Starts structure: wood, metal, acrylic (CNC is under Branding)	◐ Completes the stand mock-up	◐ Dismantles, labels, load list	◐ Structure, platform (often outside labour)		○ Dismantle; parts back to Build area	
Water Paint		◐ Primer once parts are ready	◐ Water paint		◐ Water paint, putty, sanding, first coat on site			
Spray Paint		○ Spray work once parts are ready	○ Spraying		◐ Rarely on site			
Electric		◐ Small electric fixing once parts are ready	◐ Wiring, lighting, AV fitted and tested		◐ Electric work and fitting		○ Disconnect; equipment back	
Branding		◐ Graphics, CNC and Logo start with Carpentry, from Design's zip file	◐ Prints; mock-up OK'd	○ Prints packed	◐ Logo and graphics fitted			
Logistics				◐ Loads; moves stand, furniture and people; trucks scheduled	◐ Truck reached; offload		○ Return transport; scrap removal	

Site steps a PM tracks, walking from stand to stand

Truck reached → Offloaded → Space identified → Platform work → Electric work → Structure work → Putty → Sanding (?) → Paint first coat → Electric fitting → Logo work

Handoff, from Prateek's chart: after WON four tracks run before release. Technicals (Design: 2D drawings, finishes). Coordination (organisers, venues, approvals, passes; waits for the technicals). Graphics (sizes via the rep, mock-up, print proof). Purchasing (from the 3D render: stock or new to buy). The PM checks the handover pack, the rep gives the go-ahead, and the PM releases to Production.

Steps confirmed by a PM. The order and the full list are not confirmed. "Standing" is assumed to mean sanding. A blank cell means nothing is known yet. Build-area work runs in parallel.